G. R. S. IX-5]

Previous references.

San 38-12-28

12-15 & 45-6-56 B Sept 15

12-15 & 61-77 B Aug 16 (Local Bds.)

Later references.

1917-18

File No. 83-16

Serial Nos. 21-29 & 31

LB. 72-17 & 11-26 & 34.

LB. 18-18 Cy 29-33 & 35-37

Presented B 11/1/22

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 21 - 29 & 31

Part B for July 1917

SUBJECT.

Quarterly
Progress report of drinking water wells ~~for~~

---

31. & Memo No. 467-75 of 21.9.17 to Dep Com & Presidents of Dist Bds & Comptroller.

Issues instructions for the preparation of the progress reports of drinking water wells.

W D 88—GPB—50,000—24-7-16

14.9.17

GENERAL AND REVENUE SECRETARIAT.

(LB)

NOTES.

File No. 83/16

FILE HEADING.

Progress Reports of Drinking water wells.

From

The Dy Commr Chitaldrug

Ver No. 11 A(3) Dated 13-4-17 Received 18-4-17

Diary No. 2476	Enclos.	Spare Copies.	Serial No. 21

BRIEF ABSTRACT OF LETTER.

Forwards a Statement showing the progress of the drinking water wells for the Quarter which ended on the 31st march 1917.

~~NOTES AND ORDERS.~~

8122 From The Dy Comm Kadur No. 230 of 16th April 17.
Forwards the return for the Quarter ending 31.3.17

8123 From The Dy Comm Tumkur No. L7-SC 102 of 26.4.17
Forwards the return of Drinking Water wells for the Quarter which ended on 31-3-17

NOTES—First Sheet.

WD 1933—GPB—60,000—1-12-16—S.

G. R. S. III-2.

General and Revenue Secretariat. | LB. File No. 83 of 1916-17

Serial No.

24 From
The Dy Comm Kolar Dt No 2637 dt 1-8-17
forwards the progress report of
Drinking water wells for the quarter ending
31-3-17.

25 From The Dy Comm Hyderabad Dt
D Dis 4194 LB dt 2-8-17.
Forwards the return for the Quarter
ending 31-3-17.

26 From
The Dy Comm, Bangalore Dt
No PH 223 dt 19-8-17.
Forwards the return for the Quarter ending
31-3-17

27 From The Dy Comm Shimoga Dt No — dt 22-8-17
Forwards the return for the Qr 31-3-17.

28 From
The Dy Comm Hassan Dt
Per No 9/3-4 dt 30-8-17.
Forwards a Statement showing the
particulars of progress of drinking
water wells for the quarter which ended
on 31-3-17.

To be submitted to Dewan after issue of orders. LIII

Draft put up for approval & other orders.

KB
4.6.17.

W. (2) The amount spent during the Quarter under review is disproportionately small. It was expected that a sum of Rs 1,64,500/- would be expended before

NOTE—Contn. sheet.

Serial No.

the End of June 17. But during the three months of Jan'y, Feb'y & March, all the districts have only been able to spend about Rs 7800/-. In these circumstances it is a matter for consideration whether the provision made in the ~~budget~~ budget for 1917-18 should be retained or distributed to the local bodies concerned.

Kind reference is invited to paras 12 & 14 of L.B. 83-16 dt 10 & 20

(3) Draft review sub'd (Rev Sec'y) — MK 12.6.17

(4) Draft Review sub'd for approval.

77 18.6.17 (5) 2nd member — DD 18/6/17

Please refer to the balance of V.W. Fund for last year unspent & the Calendars issued & the delay in any of the reports to date from Trojan

19.6 MK

(6) Resubmitted with a Statement showing the particulars required — MK 24/6

KP 19.6.17 2nd member

202 21-6-17 (7) Please refer to the Draft for approval

NOTE—Contn. sheet.

WD 1233—GPB—60,000—1-12-16—S.

4

G. R. S. III-2]

General and Revenue Secretariat. | LB File No. 83 of 1916-7

Serial No.

Under Financial Branch
Where allot grants, and
where unexpended balance in hand on 30th
June will normally be 3 lacs

4

22/6 MK

(8) Issue draft orders appd by 2nd Member
and resubmit. MK
22/6

To

29 The Dy Commrs of Districts Nos.
8202-9/Dated 26.6.17

Records the progress reports of
drinking water wells for the quarter
which ended on 31st March 1917 with
the observation that the progress is not
satisfactory

(9) A sum of 1½ lakhs of rupees
has been provided in the State Budget
for 1917-18 towards the Grant for
Drinking water wells for next year.

(10) May the file be submitted to the
Dewan before the orders of the 2nd
Member are communicated to the
Financial Deptt. Orders are also solicited
in what proportion the Grant for 1917-18
should be distributed among the Taluks

NOTE—Contn. sheet.

KP

30/6/17 MK

Rw Secy

MK
2/7/17

WP 1233—GPB—60,000—1-12-16—S.

3567

G. R. S. III-2.

General and Revenue Secretariat. | LB File No. 83 of 1916-17

Serial No.

(11) Resubmit with a draft order to secure uniformity in keeping accts. (Vide remarks under the statement appended to the draft review)

MZ 4.7.17.

(X) Endorsement this has been issued

Please bring up in person and explain with a statement.

MK 7.7.

Explained KP

(12) Draft putup for approval or other orders.

KP GVR 5.7.17. (Revised)

MK 13/7

Case withdrawn by 2nd member)

MZ 14.7.17.

MZ 14.7.17.

10 16.7.17

(13) KP 17.7.17 MZ

KP. 14/7

Statement in terms of orders obtained

KP 14/7/17

Subs

(14) May this issue or be subs to Dewan as proposed in para 10 above?

GVR 17/7 (Revised)

MK 18/7

(15) Issue & resubmit to 2nd member for orders as to whether further action is necessary as indicated in the latter portion of para 7, in view of the fact that a provision of 1½ lakhs has already been made in the State Budget.

MZ 19.7.17 MZ

NOTE—Contn. sheet

WD.1233—GPB—60,000—1-12-16—S. 6

G. R. S. III-2]

General and Revenue Secretariat. | LB File No. 83 of 191 6-7

Serial No. ~~29~~ 1

To

The Deputy Commrs of Dts +

The Presidents of Dt Bds

No 467-75/LB83-16-31 dy 21-7-1917

Jones instructions for the preparation of Progress Reports of Drinking water wells.

NOTE—Contn. sheet.

Government of His Highness the Maharaja of Mysore.

GENERAL AND REVENUE DEPARTMENTS.

G. O. No. 467-75 RB 83-16-31 dated 21st July 1917

SUBJECT.

Issues instructions for the preparation of the Progress Reports of sinking of Water wells.

(1) May this be placed at the disposal of the Press :— No.

(2) May this be translated :— No

(3) May this be treated as Standing Order :— No.

MK
23/7

W. D. 407—GPB—1,000—27-8-15

GEN. & REV. SEC.
FEB 1916

GPB—50,000—13-9-15

1917

From C. S. Balasundaram Iyer Esquire B.A
Deputy Commissioner
Chitaldroog District.

To B. Ramaswamiah Esquire B.A. B.L
Offg. Revenue Secretary
to the Govt. of Mysore
Bangalore.

Dated 13. 4. 1917.

Despatched

Received

General No. Revenue 11 A (3)

No. 16-17

Enclosure No. One return.

Sir,

I have the honor to submit herewith the statement showing the progress of Drinking water well works of this District for the quarter ending 31st March 1917.

I have the honor to be
Sir
Your obedient Servant.
Treasury Asst Commissr
For Deputy Commissr
Chitaldroog Dt.
absent from Head quarters.

Transferred to 13 IV

S.
13/4/17

W D 2227—GPB—800—31-3-16

Chitaldrog District during the quarter which ended on 31st March 1917.

Contributions by Villages		Grant-in-aid from the drinking water wells fund of the District	Actual amount spent (during the quarter)	Wells undertaken without the villagers' contribution		Remarks
By labour	Total			Number	Cost	
8	9	10	11	12	13	14
3493	4816	7690	803	6	2516	
2772	3148	3188	300	2	384	
2796	3482	2792	-	1	899	
2423	2623	1165	-	-	-	
1143	1770	2425	-	1	122	
1522	1522	1490	-	-		
3597	4361	6739	-	1	857	
436	1795	3297	-	1	458	
1360	1710	2534	276	2	627	
19,542	25,167	30,666	1,379	14	5,863	

Talukas was withdrawn from those Talukas as they were probable to be

jers.

current quarter is Rs 2334-0-0

13th April 1917

Chitaldrog

for President

Dt Board Chitaldrog District

1/4

G. O. No. 800-10—L. B. 12-15-1, dated 26-7-15.

Statement showing the progress of drinking water well works in the Dist

	Name of Taluk	Allotment	Number of wells to be provided for	Number of wells completed	Number of well works in progress	Estimated cost of the well works in progress	In ca
	1	2	3	4	5	6	7
1	Chitaldroog	9840	32	1	26	14966	132
2	Chellakere	3668	24	"	24	8044	376
3	Davangere	3000	11	1	8	7454	69
4	Harihar	3500	6	"	3	4236	200
5	Hosadurga	2500	13	1	12	5277	627
6	Hiriyur	2805	14	1	8	3222	-
7	Holalkere	7000	16	-	16	11948	704
8	Jagalur	6717	23	"	12	5182	135
9	Molakalmuru	2956	17	"	13	6233	357
10							
11	Total	41,983	156	4	122	66,562	3,562
12							

13 Note (1) Allotment for 12 works in ~~Davangere~~ Hosadurga and Holalk

14 abandoned for want of labour contribution from vil

(2) Total amount spent on these works upto the end

Date

Total ....

GEN. & REV. BR. IV
17 FEB 1916

W.D. 0244—GPB.—6,00,000—19-5-16—S.

1916-17 | 4

From

The President,
District Board
Kadur Dt.

To

The Secretary to Govt.
Rev. Deptt.
Bangalore

Dated 16th April 1917

Despatched

Received

Camp
~~General~~ No. 230

No.

Enclosure No. One

Submits a statement
showing the Progress of
Drinking water wells works
in the Kadur District during
the Quarter ended on 31.3.17

W D 2227—GPB—800—31-3-16

District during the quarter which ended on 31st March 1917.

Contributions by Villages		Grant-in-aid from the drinking-water wells fund of the District	Actual amount spent (during the quarter)	Wells undertaken without the villagers' contribution		Remarks
By labour	Total			Number	Cost	
8	9	10	11	12	13	14
-	200	1,747	-	6	2,478	The works are all in progress - Bills will be prepared after measurements are taken during the present quarter
1,675	1,836	3,400	-	2	1,147	
-	-	3,465	135	8	3,380	
490	1,090	1,012	160	-	-	
					-	
-	-	334	-	-	334	
2,165	3,126	9,958	295	17	7,339	

15.4.917

Deputy Commissioner
President, District Poor
Labour Distri

G. O. No. 800-10—L. B. 12-15-1, dated 26-7-15.

Statement showing the progress of drinking water well works in the

Name of Taluk	Allotment	Number of wells to be provided for	Number of wells completed	Number of well works in progress	Estimated cost of the well works in progress	In c
1	2	3	4	5	6	7
1 Chickamagalur	35,508	34	-	-	3,410	
2 Kadur		43	-	11	5,201	
3 Tarikere		18	1	11	4,571	
4 Mudigere		56	1	6	2,907	
5 Kohlur		10	-	-	-	
6 Narasimharajapura		6	-	1	334	
7						
8						
9						
10						
11						
12						
13						
14						
Total	35,508	167	2	38	16,423	

GPB—50,000—17-9-15

1916-1917.

From The President, Tumkur District Board.

28 APR 1917

To

The Secretary to Government,

Revenue Department, Bangalore.

Dated the 26th April 1917.

Despatched 27th April 1917

Received

General No. L.F.S.C no. 162

No.

Enclosure No. one

Forwards a statement showing the Progress of Drinking water Well Works during the quarter ending 31st March 1917.

&&&&&&&& &&&&&&&&&&&&&&&&

G. O. No. 800-10--L. B. 12-15-1, dated 26-7-15.

W D 2227—GPB—800—31-3-16

Statement showing the progress of drinking water well works in the Tumkur District during the quarter which ended on 31st March 1917.

Name of Taluk	Allotment	Number of wells to be provided for	Number of wells completed	Number of well works in progress	Estimated cost of the well works in progress	Contributions by Villages			Grant-in-aid from the drinking water wells fund of the District	Actual amount spent (during the quarter)	Wells undertaken without the villagers' contribution		Remarks
						In cash	By labour	Total			Number	Cost	
		3	4	5	6	7	8	9	10	11	12	13	14
1 Tumi		58	3	56	20648	6727	33181	100455	10603	249-8-4	1	462	
2 Madi		37		21	51192	1130	2772	14902	3790	131-0-0	6	1603	
3 Chikkanayakanahalli		17		12	3625	775	198	9773	2652		3	839	
4 Sira		63		49	16924	11225	4706	58331	11093	708-0-0	5	1571	
5 Gubbi		2		23	8780	1575	1793	3368	5412		2	565	
6 Tiptur		28	1	14	7428	750	1667	2417	5011	137-6-6	2	1245	
7 Pavagada		19		19	5332	614	1124	1738	3594		4	1715	
8 Kunigal		22	3	20	6395	1250	1116	2366	4029	353-10-2	3	1014	
9 Koratagere		17	-	15	4793	465	1507	1972	2821		2	846	
10 Turuvekere		11	1	10	4544	1364	401	1765	2779	228-0-0	3	1040	
11													
12													
13													
14													
Total		295	8	242	83661	15775	16102	31877	51784	1800-9-0	3	10900	

Rs 64,959

Date 26-4-17

K Chandy
President

No 575

1916-17.

From

The President,
District Board,
Kolar District.

To

The Secretary to the Government of
His Highness the Maharaja of Mysore,
Revenue Department, Bangalore.

Dated 1st May 1917.

Despatched 2nd

Received

GEN. & REV. SEC.
4 MAY 1917

General No. 2637
No.

Enclosure No. 1 report.

Subject.

Submitting the progress report of drinking water well works in the Kolar District for the quarter ending 31st March 1917.

Office of the President,

District Board, Kolar District.

Dated K o l a r, the 1st May 1 9 1 7.

From

P. T. B O T T I N G, Esquire, J.P.,

President, District Board,

Kolar District.

To

B. Rameswamaiah, Esquire, B.A., B.L.,

Offg. Secretary to the Government of

His Highness the Maharaja of Mysore,

Revenue Department, B a n g a l o r e.

Sir,

I have the honor to submit herewith the progress report of Drinking Water Well Works in the Kolar District for the quarter ending 31st March 1917.

I have the honor to be,

Sir,

Your most obedient servant,

P. T. Botting

For President,

Kolar District Board.

No 575

1916-17.

From

The President,
District Board,
Kolar District.

To

The Secretary to the Government of
His Highness the Maharaja of Mysore
Revenue Department, Bangalore.

Dated 1st May 1917.

Despatched 2nd

Received

General No. 2637
No.

Enclosure No. 1 report.

Subject.

Submitting the progress report of drinking water well works in the Kolar District for the quarter ending 31st March 1917.

GPB—50,000—30-7-15

19

5 MAY 1917

From The President
District Board of Mysore

To The Secretary to the Government of Mysore, Revenue Department, Bangalore

Dated 2.5.17

Despatched 4.5.17

Received

General No. Dis 4192B
No.

Enclosure No.

Subject Submitting statement showing progress of drinking water well works for the quarter ending 31st March 17

W D 2227—GPB—800—31-3-16

e — District during the quarter which ended on 31 March 1917.

Contributions by Villages		Grant-in-aid from the drinking water wells fund of the District	Actual amount spent (during the quarter)	Wells undertaken without the villagers' contribution		Remarks
By labour	Total			Number	Cost	
8	9	10	11	12	13	14
786	1393	1627	24	6	524	
321	321	409		4	1135	
478	939	939	325	7	2796	
1004	1004	1561		1	150	
2325	2438	2160		1	640	
1167	1217	1511		3	2525	
1033	1033	1245		6	2122	
595	595	585		2	930	
763	888	1087	326	8	2154	
1348	1348	1342		4	670	
945	1143	1519		6	2825	
1568	1568	2166		2	875	
32	32	262		3	979	
48	251	151		4	1330	
12573	14070	16559	675	57	19655	

Chatterjee
President
Board of Trustees

G. O. No. 800-10—L. B. 12-15-1, dated 26-7-15.

Statement showing the progress of drinking water well works in the

Name of Taluk	Allotment	Number of wells to be provided for	Number of wells completed	Number of well works in progress	Estimated cost of the well works in progress	In cash
1	2	3	4	5	6	7
1 Mysore				14	3544	60
2 Yedatore				6	1865	-
3 Hunsur				13	4674	4
4 Heggadevanakote				8	2711	-
5 Gundlupet				9	4811	11
6 Chamarajanagar	Rs. 30,000/-			11	5021	5
7 Nanjangud				11	4400	-
8 T. Narasipur				5	2110	-
9 Seringapatam			1	13	4124	12
10 Mandya				10	3359	-
11 Malavalli				14	5287	19
12 Krishnarajapet				12	4609	
13 Nagamangala				5	1273	
14 Periyapatna				5	1632	
Total			2	136	49620	15

4-17

1916-1917

From The President
District Board Bangalore
Bangalore District.

To The Secretary to the
Govt of Mysore Revenue Dept
Bangalore

Dated 19-5-1917

Despatched 21-5-1917

Received 22 MAY 1917

General No. 6H223 25.(1 KB)

No. 2721-S-17

Enclosure No. One Statement

Submits herewith a Statement
Showing the progress of
Drinking Water Well works
for the Quarter ending 31st
March 1917.

& REV. SEC.

GPB—5,76,000—6-4-17

E.Ramaswamaiya, Esq., B.A., B.L.,

Secretary to the Government of His Highness

the Maharaja of Mysore, Revenue Department.

Sir,

I have the honor to submit herewith statement showing the progress of drinking water well works in this District during the quarter ending the 31st March 1917.

I have the honor to be,

Sir,

Your most obedient servant,

President,
District Board,
Bangalore.

L.S.R.
1.

Kolar District during the quarter which ended on

Contributions by Villages		Grant-in-aid from the drinking water wells fund of the District	Actual amount spent (during the quarter)	Wells undertaken villagers' contribution		(a) Amount set apart for wells during 3 years.	(b) Amount spent to the end of March 1916	(c) Balance at the credit of R. W. wells fund	(d) Amount for which villagers' contribution is not yet realised	(e) number of wells completed	(f) number of wells in progress
By labour	Total			Number	Cost						
8	9	10	11	12	13						14
-0 1089-8-0	2033-12-0	4768-3-0	1116-5-8	2		1914/15 32,000	Rs 21,498	59,502		18	
2685-0-0	2685-0-0	3237-0-0	804-0-0	"	"	1915/16 24,000					
-0 376-8-0	696-8-0	4318-8-0	"	1	"	1916/17 25,000					
-0 980-0-0	1100-0-0	3514-8-0	"	2	"	81,000					
0 1063-0-0	1343-0-0	1343-0-0	83-9-5	"	"						
-0 521-0-0	927-0-0	1143-0-0	"	"	"						
484-0-0	484-0-0	726-0-0	35-2-0	1	"						
673-0-0	673-0-0	1674-0-0	63-14-8	"	"						
1521-0-0	521-0-0	1733-8-0	330-10-10	1	"						
0 9393-0-0	11551-12-0 ~~22,457-11-0~~	22,457-11-0	2434-1-7	7	"						

for President
District Board
Bangalore District

G. O. No. 800-10--L. B. 12-15-1, dated 26-7-15.

Statement showing the progress of drinking water well works in the Ban

Name of Taluk	Allotment	Number of wells to be provided for	Number of wells completed	Number of well works in progress	Estimated cost of the well works in progress	In
1	2	3	4	5	6	
1 Bangalore			1	11	6801-15-0	944
2 Hosakote			"	13	5922-0-0	"
3 Doddaballapur			4	14	5015-0-0	320
4 Nelamangala			"	10	4703-0-0	208
5 Kankanhalli			"			
6 Magadi			"	4	2686-0-0	280
7 Closepet			"	4	2070-0-0	406
8 Channapatna			"	4	1210-0-0	"
9 Anekal			"	6	2347-0-0	"
10 Devanahally			1	7	3254-0-0	"
11						
12						
13						
14						
Total			2	73	34009-7-0	2158

District during the quarter ending

Villages		Grant-in-aid from the drinking water wells fund of the District	Actual amount spent (during the quarter)	Wells undertaken without the villagers' contribution		Remarks
our	Total			Number	Cost	
8	9	10	11	12	13	
670	112-0	23 51		1	608	
2808	2808	5858		4	2623	
733-8-0	1676-8-0	1798-8-0		1	122	
		88		1	88	
1297-8-0	2167-8-0	6759-8-0	261-4-0	4	3002	
613-8-0	613-8-0	4913-8-0		7	3858	
240-8-0	459-8-0	2052-8-0		2	1592	
1112-8-0	3251-8-0	3260-8-0				
475-8-0	12096-8-0	27081-8-0	261-4-0	20	11893	

15th March 1917

Pres. D. Boards

G. O No. 800-10—L. B. 12-15-1, dated 26-7-15.

Statement showing the progress of drinking water well works in the Shim

	Name of Taluk	Allotment	Number of wells to be provided for	Number of wells completed	Number of well works in progress	Estimated cost of the well works in progress	In ca
	1	2	3	4	5	6	7
1	Shimoga	Budget Grant 36,700.	21	1	7	3471	4
2	Kumsi		46		2	1010	A
3	Chennagiri		17	2	15	8568	-
4	Honnali		11		6	3475	4
5	Shikarpur		20		1	88	-
6	Sorab		45	2	10	8927	8
7	Sagar	Allotment from State Funds 15000 in the year 1916-17. By Friends 5000 20000.	15		9	5527	-
8	Nagar		23		4	2512	2
9	Thirthahalli		12		11	6502	2
10							
11							
12							
13							
14							
	Total		180	5	65	40080	462

GPB—50,000—25-9-15

1916-17.

GEN. & REV. 9 JUN

From

C.Venkata Rao, Esquire, B.A.,

President.District Board.

To Hassan District.

B.Ramaswamiya, Esquire, B.A., B.L.,

Offg: Secretary to the Government of

His Highness the Maharaja of Mysore

Revenue Department,

Bangalore.

Dated 30th.May 1917.

Despatched

Received

General No. Per.No. 9 of 1916-17.

No. 3-4

Enclosure No: One.

Subject.

Submitting a statement showing the progress of Drinking Water Well works in the Hassan District during the quarter ending 31st.March 1917.

****

G. O. No. 800-10--L. B. 12-15-1, dated 26-7-15.

16

W D 2227—GPB—800—31-3-16

Statement showing the progress of drinking water well works in the Hassan District during the quarter which ended on 31st March 1917.

Name of Taluk	Allotment	Number of wells to be provided for	Number of wells completed	Number of well works in progress	Estimated cost of the well works in progress	Contributions by Villages			Grant-in-aid from the drinking water wells fund of the District.	Actual amount spent (during the quarter)	Wells undertaken without the villagers' contribution		Remarks
						In cash	By labour	Total			Number	Cost	
1	3			5	6	7	8	9	10	11	12	13	
1 Hassan		19		14	2,895		26	26	2895	113-13-0	14	3977	
2 Alur			1	13	5,130				5130	356-0-10	10	3951	
3 Saklespur	41,576/	102		11	2,237	100		100	2237		9	2768	
4 Belur				8	2,352				2352		5	2284	
5 Arsikere		98		15	4,588	143		143	4588		7	2647	
6 Channarayapatna				11	3,151		160	160	3151		9	3178	
7 Hole Narsipur		40		7	1768				1768		7	2595	
8 Arkalgud				10	2675	325		325	2675		8	3115	
9 Total	41,576	259	1	89	24796	568	186	754	24796	469-13-10	69	24515	281
10 (a) Amount set apart for wells during three years i.e 1914-15 1915-16 and 1916-17												58,599/	
11 (b) Amount spent to the end of March 1917 since allotments were made by Government for 1916-17												9329	
12 (c) Balance at the credit of the Drinking water wells fund												40,554	
13 (d) Amount likely to be expended during the last quarter for 1916-17												5000/-	
14 (e) Number of wells already completed												17	
(f) Number of wells under progress and their estimated cost											No. 89	Cost 24796/-	
Total													

Dated Hassan
31st May 1917.

Executive Engineer
for President District Board
Hassan District

N Progress reports of Drinking Water wells for the Quarter which ended on 31.3.17

7

G.R.S. 28]

17

File No. 83

Serial No. 96

Diary No. of letter replied to

Proceedings of the Government of His Highness the Maharaja of Mysore

GENERAL AND REVENUE SECRETARIAT.

(LB)

Cl. each

, the 191

READ— The following Communication from the Presidents of District Boards forwarding Statements showing the particulars of progress of Drinking Water wells

Date of issue 26.6.17

Signed by Mr B. D. Kesava Iyengar

ORDER THEREON.—No.

for the quarter which ended on the 31st March 1917.

May this be

i printed?

ii treated as a standing order?

iii published in the Gazette English part?

iv translated?

v placed at the disposal of the Press?

vi published in the Gazette Kannada part?

P.T.O.

over.

SUBJECT.

GPB—50,000—1-12-12

Letter No. CH 223 dated 19th May 17. from the Accd Dt Bd. Bangalore

" 2637 " 1st May 17 " Kolar

" L7.5C 162 " 26th April 17 " Tumkur

" DDs 419 " 2nd May 17. " Mysore

" Per 9/3-4 " 20th May 1917. " Hassan

" Nil " 22nd May 17 " Shimoga

" 230 " 16th April 17. " Kadur

" Per 11A(3) " 13th April 17. " Chitaldrug

Order [illegible]

Recorded.

2. The progress made during the quarter under review as detailed in the accompanying Statement is far from Satisfactory notwithstanding the employment of well overseers in the several districts. The balance of the grant at the beginning of the year was Rs. 2 lakhs & upto date the whole of the grant under review i.e. between 20, was have been spent.

3. It is hoped that the Deputy Commissioners will pay personal attention to this important matter and take prompt steps for the early completion of all the wells under progress and prepare a prog. of work for next year ~~Starting~~ new wells in ~~places where their existing for early execution exist~~ taluks in Bangalore, Mysore Kolar. To the Dy Comrs of Bangalore, Mysore Kolar. — H.

[illegible] 16/6

I/c. offg Secretary to Govt Revenue Dept

Statement showing the progress of Drinking water wells in the Several Districts during the Quarter which ended on 31.3.17 as compared with the progress during the two previous Quarters.

District	Allotment for 1916-17.	No of wells Completed during the first two quarters of 1916-17	No of wells completed during the Quarter which ended on 31.3.17.	Amount spent during the first two Quarters of 1916-17	Amount spent during the Quarter ended 31.3.17.	No of wells in progress at the end of March 17.	Remarks
	Rs						
Bangalore	25000	—	2	3722	2434	73	
Kolar	25000	8	4	1305	506	104	
Tumkur	30000	2	8	1541	1801	242	
Mysore	30000	2	2	744	675	136	
Hassan	25000	—	1	1141	470	89	The Amildars have been instructed to push the works to completion
Shimoga	20000	1	5	1779	261	65	
Kadur	12000	—	2	297	295	38	
Chitaldrug	25000	4	4	955	379	122	
Total	192000	17	28	114.84	7821.	869	

Statement Showing the progress of Drinking Water wells during the years

1914-15 and 1915-16.

1	2	3	4	5	6	7	8	9	10	11
Serial no.	District	Allotment for 1914-15	Expenditure during 1914-15	Balance	Allotment for 1915-16	Expenditure during 1915-16	Balance	Total balance of Columns 5+8	Probable Contributions from Villagers during 1915-16	Probable amount available at the end of June 1916
1	Bangalore	16000	2895	13105	24000	22657	1343	14448	7055	21503
2	Kolar	10000	706	9294	25000	12500	12500	21794	761	22555
3	Tumkur	20000	995	19005	30500	19402	11098	30103	11820	41923
4	Mysore	10000	175	9825	26000	19632	6368	16193	1330	17523
5	Hassan	—	—	—	23500	1723	21777	21777	1653	23430
6	Shimoga	5000	—	5000	19,500	5389	14111	19111	3833	22944
7	Kadur	10000	—	10000	19,500	3706	15794	25794	361	26155
8	Chitaldrug	15000	3354	11646	25,500	23114	2386	14032	5196	19228
	Total	86000	8125	77875	1,93,500	108123	85377	163252	32009 ~~31809~~	195261

In Columns 10 & 11 of the Statement it is stated that the figures furnished are only probable in view of the fact that there has been no uniformity in regard to the maintenance accounts in the District Offices in regard to the contribution paid in cash by the villagers. In some of the quarterly returns the actual amount of contribution received during each quarter is given while in others, the progressive totals at the end of each quarter are given. It can not therefore be ~~ascertained~~ stated with certainty ~~what on a reference to the Statements~~ on a reference to the quarterly returns. What amount of contribution was actualy received during the year 1915—16.

The diversity in regard to the preparation of these returns also accounts for the variations between the figures furnished to this Office and those furnished to the Comptroller in connection with ~~the expenditure~~ the receipts & expenditure under Drinking Water wells Grant.

MK
24/6/17

No 467-75 & 83-11-31
dy 21.7.1917

L/S 83/16

May this Memo of instructions re drinking fountains be printed -

~~If so the~~

This may be printed as the instructions are ~~in modification of~~ for the preparation of a Statement prescribed by a Standing order

U/S to Secy for approval

Forwarded:

(Secy?)

23/7

G. R. S. V1—G/32]

SUBJECT Instructions for the preparation of the progress reports of Drinking Water wells—

Diary No. of letter replied to .....

GENERAL AND REVENUE SECRETARIAT

( )

, the 191 .

Date of issue 21.7.17

Signed by Mr B. J. Keegan Gwyer

Section LB

File No. 88/16

Serial No. 31

Genl 467-75

LB 83-16

21.7.

To

With a View to Secure Uniformity in the preparation of Quarterly progress reports of Drinking Water wells Submitted by the Presidents of District Boards in accordance with para 6 of G.O.N. 800-10 LB 12-15-1 dated the 26th July 1915, Govt are pleased to lay down the following instructions for their preparation

over.

LB 10/17

(a) In Column 2 of the return the sum total of the State grant and the D.F. funds made available for Wells during the year should be given. for entry the available balance & the receipts

(b) Column 3 should show the number of wells to be provided according to a programme drawn up at the beginning of the exclusive of the incomplete of the previous years

(c) In Colum 4 the total number of wells completed during the Quarter whether payment in respect of the works done is made or not should be noted.

(d) × Colum 6 should show the cost of in progress exclusive of the payments already made & in.

(e) The figures in Columns 7 to 9 should indicate the cash & labour contributions of the villagers during the quarter to which the Statement relates.

(f) Col 10 is intended to show the amount made available out of the Drinking Water wells fund made up of the State grant and the D.F. funds.

(g) The actual amount spent during the Quarter out of Drinking water wells funds should be shown in Columns 11

(h) The reasons for the slow progress in each Taluk should invariably be furnished in Remarks Column of the statement.

To
The Dy. Secretary to the Govt. of
Public Works Department

Progress Reports of Drinking Water Wells.

No. 467-75 / L. B. 83-16-31

GOVERNMENT OF H. H. THE MAHARAJA OF MYSORE,
GENERAL AND REVENUE SECRETARIAT.

Dated Bangalore, 21st July 1917.

MEMO.

With a view to secure uniformity in the preparation of quarterly progress reports of drinking water wells submitted by the Presidents of District Boards in accordance with paragraph 6 of Government Order No. 800-10—L. B. 12-15-1, dated the 26th July 1915, Government are pleased to lay down the following instructions for their preparation :—

(*a*) In column 2 of the return the sum total of the State grant and the District Fund quota made available for wells during the year together with the available balance of the previous years should be given.

(*b*) Column 3 should show the number of wells to be provided according to a programme drawn up at the beginning of the year exclusive of the incomplete works of the previous years.

(*c*) In column 4 the total number of wells completed *during the quarter* whether payment in respect of the works done is made or not should be noted.

(*d*) Column 6 should show the cost of works in progress exclusive of the payments already made in respect of them.

(*e*) The figures in columns 7 and 8 should indicate the cash and labour contributions of the villagers *during the quarter* to which the statement relates.

(*f*) Column 10 is intended to show the amount made available out of the Drinking Water Wells Fund made up of the State grant and the District Fund quota.

(*g*) The actual amount spent during the quarter out of Drinking Water Wells Fund should be shown in column 11.

(*h*) The reasons for the slow progress in each taluk should invariably be furnished in the "Remarks" column of the statement.

B. RAMASWAMAIYA,
Offg. Secy. to Govt., Rev. Dept.

To—The Deputy Commissioners and Presidents of District Boards.
The Comptroller to Government.

Exd.—C. R.

Government of His Highness the Maharaja of Mysore.

GENERAL AND REVENUE DEPARTMENTS.

G. O. No. 467-75—L. B. 33-16-31, dated 21st July 1917.

Progress Reports of Drinking Water Wells.

Issues instructions for the preparation of the ——.

W D A237—GPB—6-8-17—300